EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads & drains in Sahakaranagar & Tatarapalya area in ward no 8, Kodigehalli
2	Amount of Work Portion	Rs. 30.00 lakhs,
3	Estimated Cost	Rs 30.00 lakhs
4	Name of Contractor	Vijay Babu
5	Agreement No.	AE/BYP/55/2014-15; 28.04.15
6	No. and date under which work order issued	AE/BYP/55/2014-15; 28.4.15
7	Time limit originally fixed for completion	60 days,
8	Date of application by the contractor for granting extension of time	27.6.2015
9	Date of receipt of application in the sub division office	27-6-2015
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	- Nil -
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	9 months.
15	Date of recommending time limit appled for	9 months
16	Whether the orginal application of the contractor is enclosed	yes
17	Balance of work remaining to be done	100 %.
18	Probable time required for completion of remaining work	9 months
19	Cost of work chrged establishment charged on the work after the expairy of original period	100 %.
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	As UGD work is under progress by Agency, time extension is recommended
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

EOT is granted for 9 months.

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.